.

STOMPER
CO. INC.
DEMOLITION CONTRACTORS

JOB HAZARD ANALYSIS (JHA)

Job Site	Date	Operation
		Walls and door frames

STEPS	HAZARD	SAFE JOB PROCEDURE
Break job down into basic steps: 1) Observing job 2) Discussing with operator 3) Your own knowledge of job requirements	For each job ask yourself what kinds of accidents could happen to the operator during each step?	For each potential hazard, ask yourself how should the operator proceed to avoid injury or what the can the operator do to reduce the hazard. Number each step. When this column is completed ask yourself if there is a more efficient way to do the job. Consider different tools, equipment, materials, methods.
Demo and remove walls, partitions, doors and frames. Stockpile and sort materials in preparation for recycling as applicable. Typical all wall demo 1st and 2nd floors.	Unknown conditions. Live utilities. Heavy bulky items. Dust and noise. Fiberglass insulation may be present. Glass. Sharp metal objects. Uneven surfaces, falling, flying debris. Cuts, pinches and back strain. Small tools in use. Bobcats and scissor lifts in use. Multiple trades on site.	All PPE's in use. Stretch and flex prior to staring tasks. Set up task lighting as applicable. Review and understand your scope. Visually inspect that all MEP items are identified, laid out, air gapped and properly safed off following established identification protocol. RED= NO DEMO. GREEN = DEMO. Pre task plan with MEP trades prior to
		starting demo. Use help when lifting or lowering heavy items. Make eye contact with others prior to any movement. Proper communication methods. Daily inspections of tools, cords and all other applicable equipment. Qualified and certified crew members operating scissor lifts and Bobcats. Doors open and fans in use for air flow. Use water misting
		to help control the spread of dust. Cordon off work area(s). Keep unauthorized personnel out of work area(s). Be aware or your surroundings and capabilities. Stay hydrated. Pre task plan.

This JHA has been translated in Spanish by:	Acknowledgment (signatures) of all employees and supervisors on site